

ID	Task Name	Duration	Baseline Start	Actual Start	Baseline Finish	Projected Finish	Gantt Chart (May to Jul)																
1	Regional Solid Waste and Recycling Master Plan	477 days	Fri 5/31/24	Fri 5/31/24	Sun 3/9/25	Mon 7/28/25	[Gantt bar from May to Jul]																
2	Client Service Planner	0 days	Fri 5/31/24	Fri 5/31/24	Fri 5/31/24	Fri 5/31/24	◇ 5/31/24																
3	Task 1 - Project Introduction and Kick-off Meeting	477 days	Fri 5/31/24	Fri 5/31/24	Sun 3/9/25	Mon 7/28/25	[Gantt bar from May to Jul]																
11	Task 2 - Evaluate Existing Solid Waste Disposal and Recycling Processes and Resources in Broward County	149 days	Thu 6/20/24	Fri 8/9/24	Fri 8/16/24	Thu 12/19/24	[Gantt bar from Jun to Dec]																
17	Task 3 - Financial Overview	123 days	Thu 6/20/24	Sat 11/9/24	Thu 11/7/24	Tue 2/25/25	[Gantt bar from Jun to Feb]																
21	Task 4 - Future Needs Assessment	207 days	Tue 7/2/24	Wed 8/21/24	Fri 8/23/24	Fri 2/21/25	[Gantt bar from Jul to Feb]																
25	Task 5 - Regulatory Requirements and Policy Review	155 days	Thu 6/20/24	Fri 8/2/24	Tue 8/27/24	Tue 12/17/24	[Gantt bar from Jun to Dec]																
29	Task 6 - Recommendations and Findings	55 days	Thu 9/26/24	Sat 2/22/25	Tue 11/5/24	Fri 4/11/25	[Gantt bar from Nov to Apr]																
33	Task 7 - Implementation Plan and Timelines	61 days	Tue 10/22/24	Sat 2/22/25	Wed 11/27/24	Wed 4/16/25	[Gantt bar from Dec to Apr]																
37	Task 8 - Education and Outreach	117 days	Thu 6/20/24	Sun 9/15/24	Fri 9/20/24	Fri 12/27/24	[Gantt bar from Jun to Dec]																
41	Task 9 - Identify Innovative and Future Technologies	150 days	Mon 8/12/24	Fri 9/6/24	Thu 9/26/24	Thu 1/16/25	[Gantt bar from Aug to Feb]																
45	Task 10 - Highlight Natural Areas Near Facilities	122 days	Tue 10/22/24	Tue 11/12/24	Mon 11/25/24	Fri 2/28/25	[Gantt bar from Nov to Feb]																
49	Task 11 - Preparation of Draft Master Plan	22 days	Wed 11/27/24	Thu 4/17/25	Wed 12/4/24	Tue 5/6/25	[Gantt bar from Dec to Apr]																
52	Task 12 - Conduct Workshops	351 days	Fri 7/26/24	Fri 8/2/24	Fri 1/3/25	Tue 6/10/25	[Gantt bar from Aug to Jun]																
61	Task 13 - Preparation of Final Master Plan	40 days	Sat 1/4/25	Tue 6/10/25	Thu 1/30/25	Wed 7/16/25	[Gantt bar from Jan to Jul]																
63	Task 14 - Develop Plan of Operations	55 days	Thu 1/30/25	Tue 6/10/25	Sun 3/9/25	Mon 7/28/25	[Gantt bar from Feb to Jul]																
67	Task 15 - Facility Maintenance	55 days	Thu 1/30/25	Tue 6/10/25	Sun 3/9/25	Mon 7/28/25	[Gantt bar from Feb to Jul]																
71	Task 16 - Project Management	477 days	Fri 5/31/24	Fri 5/31/24	Sun 3/9/25	Mon 7/28/25	[Gantt bar from May to Jul]																

Task		Rolled Up Milestone	◇	Manual Summary Rollup	◆	External Tasks	◇	Baseline	
Milestone	◆	Group By Summary		Manual Summary	◆	External Milestone		Baseline Milestone	◇
Summary		Manual Task	◇	Start-only		Critical		Baseline Summary	
Rolled Up Task		Duration-only		Finish-only		Critical Split		Progress	